

Vertex Minerals Limited: Reward Gold Mine Project Update

09.07.2025 | [ABN Newswire](#)

Perth, Australia - [Vertex Minerals Ltd.](#) (ASX:VTX) (OTCMKTS:VTXXF) is pleased to announce that the underground mining operation is on track to be producing high grade gold feed to the recently commissioned gravity gold plant in the coming weeks.

HIGHLIGHTS:

- Operational Milestones

- o VTX remains firmly on track to commence production of high-grade ore from the underground mine in the forthcoming weeks.
- o Transformer and cabling for the installation of 11kV high voltage underground power system on site with installation commenced.
- o Preparations for the underground mine startup up progressing as planned and stripping of the main access is completed.
- o New Aramine L350D has departed France for the journey to Hill End. Arrival in Orange NSW expected in by 26th August where it will be fitted with an RCT remote control system for open stoping operations.
- o Mining the Reward Gold Mine - Resource 225kozs at 16.7g/t (VTX ASX Announcement 21 June 2023).
- o Weekly Gold production Oz's from Stockpiles improving with depth in the stockpiles, with coarser particle size and better process throughput experienced.

- Mine start up

- o Fan chambers have been excavated to provide secondary ventilation for production activities, exploration drilling and the future southern access toward the Fosters' exploration target.
 - o Primary ventilation fan has been installed and bulkhead completed.
 - o High voltage surface substation has been installed.
 - o High voltage cabling installation commences next week, with power up of the system scheduled for 28 July 2025.
 - o Stripping of the main access is completed with the final elements of ground support (approx. 30m) to be completed before power cable installation starts next week.
 - o Cable bolts installed for the intersection of Lady Belmore exploration drive with first cut drilled out and ready to charge.
 - o Development Jumbo #1 (Epiroc T1D) is exceeding performance expectations.
 - o Dewatered of declines well underway.
 - o Mine schedule for FY26 finalised.
 - o First airleg stope secondary vent installed and specialty equipment on site to start first air leg stope.
 - o First long hole stope planned for August. High grade from airleg and longhole stopes to complement larger tonnage from development ore headings.
- ### - People that have been onboarded
- o 2x Drill Fitters and Heavy diesel fitter.

- o Process superintendent commences next week.
- o Full Tech team started including mine surveyor this week.
- o Have back-to-back airleg miners for stoping.
- o Full underground and mill crews.
- Improvements to plant
- o DSM screen installed to improve product delivery to Wilfley Table.
- o Gemini table improvements with new tabletop and gearbox improving final concentrate grade to over 20% gold (suitable for direct smelting to Dore on site).
- o Process water pump upgrade improving ore washing and Tomra performance.
- Revised mine plan and schedule completed and ready to implement
- Updated Reward Gold mine mining plan and mine schedule completed.
- Adding a high-grade long hole stope upfront to be mined concurrently with the high grade airleg stope.

Vertex Director Declan Franzmann commented: "It is great to see all the elements of re-developing the underground mine and processing facility coming together so rapidly. The most pleasing aspect is our success in employing an incredible team of people to run the operation and all credit to management for developing great "esprit de corps" and a single sense of purpose as we push to full production."

As previously announced, the startup mine schedule includes mining 2,075 tonnes at 17.8 g/t Au from a developed airleg stope block. The planned stope width is the same as the interpretation of the mineralisation. (Refer to Table 1 in Appendices 1) (VTX ASX announcement 26/06/23).

Given this stope will take some time to extract, the Vertex geology and Mining Team have additionally brought forward a very high-grade long hole stope to commence mining in August as well. Further optimisations to the mining schedule will continue to be made.

This stope can be exploited as soon as services have been established. The mining crews have done a great job in the access drive to make room for the services (11kV cable, water and air lines) while improving accessibility for the mobile mining equipment selected for the Project.

*To view tables and figures, please visit:
<https://abnnewswire.net/lnk/OUQP5Z21>

About Vertex Minerals Limited:

Vertex Minerals Limited (ASX:VTX) is an Australian based gold exploration company developing its advanced Hargraves and Hill End gold projects located in the highly prospective Eastern Lachlan Fold Belt of Central West NSW. Other Company assets include the Pride of Elvire gold project and Taylors Rock gold/nickel/lithium project both located in the Eastern Goldfields of WA. The focus of Vertex Minerals is to advance the commercial production of gold from its NSW projects embracing an ethical and environmentally sustainable approach.

Source:
Vertex Minerals Limited

Contact:

Roger Jackson Executive Chairman Tully Richards Technical Director tully@vertexminerals.com.au

Dieser Artikel stammt von [GoldSeiten.de](https://www.goldseiten.de)

Die URL für diesen Artikel lautet:

<https://www.goldseiten.de/artikel/663732--Vertex-Minerals-Limited--Reward-Gold-Mine-Project-Update.html>

Für den Inhalt des Beitrages ist allein der Autor verantwortlich bzw. die aufgeführte Quelle. Bild- oder Filmrechte liegen beim Autor/Quelle bzw. bei der vom ihm benannten Quelle. Bei Übersetzungen können Fehler nicht ausgeschlossen werden. Der vertretene Standpunkt eines Autors spiegelt generell nicht die Meinung des Webseiten-Betreibers wieder. Mittels der Veröffentlichung will dieser lediglich ein pluralistisches Meinungsbild darstellen. Direkte oder indirekte Aussagen in einem Beitrag stellen keinerlei Aufforderung zum Kauf-/Verkauf von Wertpapieren dar. Wir wehren uns gegen jede Form von Hass, Diskriminierung und Verletzung der Menschenwürde. Beachten Sie bitte auch unsere [AGB/Disclaimer](#)!

Die Reproduktion, Modifikation oder Verwendung der Inhalte ganz oder teilweise ohne schriftliche Genehmigung ist untersagt!
Alle Angaben ohne Gewähr! Copyright © by GoldSeiten.de 1999-2025. Es gelten unsere [AGB](#) und [Datenschutzrichtlinien](#).